



1. Scheduling of sub-contractors has been an ongoing issue for the General Contractor.

Health & Safety: 1. There have been no health or safety concerns noted to date on this project.

Approved Referendum		\$65,500,000
Phase 1 Budget		\$19,492,081
Incidental Budget		\$3,035,000
Sum of All Base Contracts		\$15,713,101
Sum of Approved Allowance Authorizations		\$7,191
Sum of Pending Allowance Authorization		\$17,025
Sum of Approved Change Orders		\$0
Sum of Pending Change Orders		(\$316,750)
Balance		\$1,060,730

[illegible]



Ogdensburg City School District
Capital Improvements Project Report
Monthly Report - August 2025



Create Room Interior Renovation



Create Room Interior Renovation



Opening for New Overhead Door at Create Room



Future Gang-Style Bathrooms (Previously Storage Rooms & Press Box)



New Water Heaters in Golden Dome Zamboni Room



Sprayfoam Insulation Test Patch for Golden Dome Roof



Concrete Pad and Fence Posts for New Grandstand Ramp



New Transportation Facility Site Cleared and Ready for Construction



New Transportation Facility Foundations